


12200 Plum Orchard Dr. Suite 110
Silver Spring, Maryland 20904



CONSTRUCTION CO., INC.

Dispatch: 240-715-2807

Ticket # 38983



Date

6-17-25

Job# 1425

Foreman Juan

Customer M. Luis Construction Co., Inc.

Material Hauled Milling

Broker Albas

Trucker Albas

From: 15751 Shady Grove

WHITE - TRUCK OWNER

YELLOW - DRIVER

PINK - M LUIS CREW

GOLD - M LUIS OWNER

Truck #

A7

Tag#

E652870

Driver Name

Nelson R.

To: 18020 Edwards Ferry

Load #	Material Hauled	Tons	Ticket #	Arrive @ Plant / Job	Leave Plant / Job	Arrive @ Plant / Job	Leave Plant / Job	Please complete all fields.
Start time approved (Plant/job initials)								
Load 1	Milling			8:15	9:10	9:26	9:32	Hauler notes:
Load 2	" "			9:40	10:15	10:55	11:01	
Load 3	" "			11:45	12:05	12:43	12:50	
Load 4	" "			1:35	1:50	2:30	2:34	
Load 5	" "			3:11			3:45	
Load 6								

of Loads

Start Time

8:15

AM PM

Stop Time

3:45

AM PM

Travel Time

1 Hr

Lunch

No Lunch

Time Adjust (+/-)

Total Hours

8.5 hr

Foreman Initials * : km

Employee#: _____

* Initials acknowledge times only, will be reviewed

Foreman Notes & Coding:

1425
530161
km